Doto	Davisa Tura	Petionals
	Device Type	Rationale
	Passenger Traction	Ropes have jumped on Counter Weight Sheave
01-Feb	Barrier Free	Low Pressure switch not working
01-Feb	Passenger Traction	Car Door Restrictor does not work
	Barrier Free	Mast not secured
	Freight Elevator	Anti-creep not functioning
	BF Vert Encl.	The Battery system for E light and alarm bell isn't functioning.
	Escalator	Anti reversal will not engage switch. Brake torque below manufacturer specifications.
	Passenger Traction	The Counterweight Buffer switch assembly is severely damaged
	Passenger Traction	The Rear Car Door Restrictor does not work.
-	BF Vert Encl.	Manual lowering mechanism does not engage to lower the lift.
	BF Stair Pltfm	Failure of the lift to operate in the down direction when the platform is in the folded-down position.
	Passenger Traction	Emergency Alarm bell and phone not working
-	Escalator	Adjust the Brake to Manufacturers Specifications/ Repair anti reversal to ensure proper operation.
10-Feb	BF Vert Encl.	No cab lights, no emergency lights, no alarm bell.
	Passenger Hydro	Corrosion of Hydraulic Lines in the Pit. Corrosion of the Overspeed Valves in the Pit. Missing Low-pressure Switch.
13-Feb	BF Vert Encl.	Low pressure switch not working
14-Feb	Passenger LULA	Failure of the Rear Car Door Interlock
	Passenger Traction	Failure of the Rear Car Door Interlock
	Passenger Hydro	Non operational Slack Rope Switch
14-Feb	Escalator	Broken Drive Chain switch not working
14-Feb	Pass Roped Hydro	Repair Hydraulic Oil Leak in Hoistway.
		Category 5 Testing past due and not completed as per Elevator Service Provider Declaration
		submitted to AEDARSA (DAO) attested to be completed December 2022.
14-Feb	Escalator	Anti reversal will not engage switch.
14-Feb	Passenger Hydro	Emergency light and alarm bell are not working and no phone in elevator.
	Passenger Hydro	Non operating emergency light/alarm bell and non operating in car telephone
14-Feb	Escalator	The lower left hand skirt switch was not functioning.
14-Feb	Escalator	The upper right hand skirt switch was not functioning.
	Passenger Traction	Car Door Restrictor does not work
15-Feb	Pass Roped Hydro	Excessive Hydraulic oil leak in Hoistway (piping and cylinders) and
		Hydraulic Control Valve in Elevator Machine Room.
	Pass Roped Hydro	Hoist Ropes are undersized with rouge present.
15-Feb	BF Vert Encl.	The wire rope suspension means is badly damaged with large sections of wires/strands broken
		and pulling out of the rope, this is evident at at least 3 separate locations on the rope.
21-Feb	Passenger Hydro	The emergency alarm bell and 2-way communication non operational.
	Pass Roped Hydro	Car Door Restrictor does not work
23-Feb	Passenger MRL	Governor overspeed switch was not functioning.
	Passenger Hydro	Car Door Restrictor does not work
24-Feb	BF Vert Encl.	Non operating car stop switch
	Escalator	Antireversal non operational
	Escalator	Broken Step Coupler, No Step to Skrit Indexing, No Cat 1 tests in 2022
	Escalator	Machine brake failed to function, SSPI not completed, No Cat 1 tests in 2022
-	Escalator	Machine brake failed to function, SSPI not completed, No Cat 1 tests in 2022
	Escalator	Machine brake failed to function, SSPI not completed, No Cat 1 tests in 2022
	Escalator	Step to step gap at risers not meshing. Broken/chipped step treads.
	Passenger Hydro	Car Door Restrictor was partially removed from the car door.
	Passenger Traction	The emergency phone does not work and there is no alarm bell button
27-Feb	Passenger Traction	car door restrictor was partially removed from the car door.
28-Feb	Escalator	Broken step treads
	BF Roped Hydro	The car safeties do not mechanically engage.
28-Feb	Frieght Hydro	Relief valve seal was cut.
	Escalator	Missing step device not functioning. Comb teeth broken.
28-Feb	Escalator	Step to step gap larger than code allows. Non functioning anti-reversal device.
		Brake torque does not meet manufacturers specifications. Broken comb teeth.