

ELEVATOR SHUTDOWN REPORT

Date	Device Type	Rationale
03-Apr	Escalator	Large crack for spanning majority of radius on a criss section of handrail
03-Apr	Passenger Hydro	Car Door Restrictor not functioning
04-Apr	BF Vert Enclosed	Loss of traction, alarm bell not operating
11-Apr	Passenger Traction	Car Door Restrictor not functioning
11-Apr	BF Vert Enclosed	The emergency lighting and alarm bell system are not functioning.
12-Apr	Passenger Traction	Car Door Restrictor not functioning
13-Apr	Passenger Hydro	The gate switch was not stopping the elevator until the car door is open approx. 18"
14-Apr	BF Vert Enclosed	Emergency lowering device not operating properly
14-Apr	Passenger Hydro	The phone doesn't work and the alarm bell doesn't work when power is removed.
18-Apr	BF Traction	Emergency bell not working (110 removed) / Emergency maual lowering switch broken, CWT bottom out hitting pit floor
19-Apr	BF Vert Enclosed	The drive sheaves are wearing uneven, and breaking traction in the down direction
20-Apr	BF Lift	No alarm with or without power and no emergency light.
20-Apr	Passenger Traction	Car Door Restrictor not functioning
21-Apr	BF Vert Enclosed	Device safeties did not engage on the drop test
21-Apr	BF Roped Hydro	The low pressure switch does not work electrically.
24-Apr	BF Vert Enclosed	The safeties did not actuate, stop lift during safety test/ upper carriage roller is bent causing the car enclosure to hit the door frames and catching stopping the car.
24-Apr	Passenger Traction	Emergency Phone and Alarm bell not working
24-Apr		Top left AND bottom left handrail inlet switches do not function.
		Top left AND bottom right combplate impact switches do not function.
		The escalator runs when the combplate teeth not meshed with the step treads.
		Escalator brake torque is above the OEM maximum and slide is less than the OEM min.
		There are 2 steps with broken/cracked step treads and demarcation strip treads.
24-Apr	Escalator	There are 2 steps with broken/cracked step treads and demarcation strip treads.
		The top right skirt switch does not function.
		The escalator runs when the combplate teeth are not meshed with the step treads.
25-Apr	BF Vert Enclosed	Emergency alarm bell not working when 110 removed